BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Drilling of borewells and pipe line at Basaveshwara nagara shivanahalli, Surabhi badavane, venkatala and lake view layout in kempegowda ward no -01 yelahanka sub division.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri Girish M (Sri Balaji infrastructures),**
4	Time Stipulated for Completion of work	90. days
5	Date of Commencement	08-10-2020.
6	Date of Completion:	10-12-2020
7	Measurment Recorded	
	M.B No	4943
	Page No	494208 to 494213.
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Sri:- Rajanikanth. Malli
	2) Asst. Engineer	Sri:- Mallinath. Malkapur

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Division
Yelahanka, Bangalore

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE